

MOBILE SHOWER FACILITIES UNIT INSPECTION FORM

Contractor: _____

Unit Number: _____

Contract Number: _____

Date of Inspection: _____

Incident: _____

Inspector Name: _____

Performance Item	Performance Standard	Pass/Fail or Needs Improvement
C 2.2.5 Timely arrival and set-up	Delivery of MSFU meets agreed upon schedule with NICC.	
C 1.4 Supplies	Supplies meet operational needs of the MSFU and are available at all times.	
C 1.5.2 Equipment	Equipment is safe, in good working condition and meets operational needs of incident. Equipment failures are corrected within 24 hours.	
C 1.5.5 Showering	Maintains continuous showering operation and specified operational hours are posted at entrance.	
C 1.5.5 Key Personnel	Key Personnel are at the incident at all times.	
C 1.5.6 Waste Products	Trash in and around MSFU is picked up and disposed of at all times.	
C 1.5.7 Dust Control	Dust control is provided when needed around waiting areas and wash basins.	
C 1.5.8 Employee Identification	Employees are wearing name tags and other easily visible identification at all times.	
C 1.5.11 Administration	Contractor has copies of the contract, modifications, invoices, past performance evaluations, QCP&SP and are provided to Government when requested.	
C 1.5.12 Potable Water Standards	Compliance with NWCG Potable Water Standards.	
C 3.1.4 Water Pressure/Flow	20 psi and 2 gpm flow rate are maintained at all times at each shower head.	
C 3.1.7, C 3.2.3 Continuous Hot Water	Water temperature at showerheads and wash basins are capable of adjusting to 110°F.	
C 3.1.8 Unit Preserves Water Quality	No galvanized pipes, fittings, fixtures or other galvanized material in the MSFU are present.	
C 3.2 Wash basins	Wash Basins meet minimum requirements and meets Contractor's equipment proposal incorporated into the Contractor's contract.	
C 3.3 Dressing Area	Dressing area meets minimum requirements and meets Contractor's equipment proposal incorporated into the Contractor's contract.	
C 3.4 Potable Water Vehicle	Potable Water Vehicle meets minimum requirements and meets Contractor's equipment proposal incorporated into the Contractor's contract.	
C 3.5 Sanitation	MSFU is sanitized twice daily during non-peak periods.	
C 3.7 Additional Safety Equipment	Compliant with OSHA standards and oil spill containment measures.	
C 1.5.11 Quality Control	Contractor is providing an acceptable inspection system and results are available to the Government during performance period. Acceptable performance level is maintained at all times.	

Narrative Comments: _____

Government Representative		Contractor's Representative	
Signature: _____	Title: _____	Signature: _____	Title: _____