

Priority List
Heavy Equipment with water inspection form
Attach copy to OF-296

(SUPER) SKIDGINES/PUMPER CATS/SOFT TRACKS PRE-AWARD INSPECTION FORM:

Complement Requirements	Required:
2 each, 1 inch NPSH nozzles—must do both fog and straight stream combination and shutoff (Plastic is acceptable)	
1 Pulaski	
1 shovel, size 0 or 1	
1 First Aid Kit (5 person)	
1 EACH- FIRE EXTINGUISHER (10BC or better)	
1 spanner wrench, combination 1 inch to 1 ½ inches	
1 each- reducer, 1 ½ inches NH Female to 1 inches NPSH Male	
1 each-reducer, 1 inch NPSH Female to ¾ inches garden hose male	
1 each- adapter, 1 inch NH Female to 1 inches NPSH Male	
1 each- adapter, 1 inch NPSH Female to 1 inch NH Male	
1 each- 1 inch double male NPSH	
1 each- 1 inch double female NPSH	
1 each- Forestry hose clamp	
5 gallons of fuel to operate pump for 12 hours	
20 feet of hard-line suction hose with strainer or screened foot valve.	
1 each- ¼ turn adaptor to 1 inch NPSH (1 female and 1 male each)	
1 inch NPSH male tee for soft line attachment.	
pressure relief by pass valve in plumbing system.	
150 FEET OF NON-COLLAPSABLE (BOOSTER) LINE - ¾ INSIDE DIAMETER ON HOSE REEL	
200 FEET OF 1 INCH OF COTTON/SYNTHETIC HOSE NPSH THREAD	
2 Copies of complete agreement.	
One Technical Specialist listed on agreement as Operator	
Clothing: (a) Flame resistant pants and shirts; (b) Gloves (<i>Either Nomex or chrome tanned leather</i>); (c) Hard hat; (d) Goggles or safety glasses.	
Equipment: (a) Fire shelter; (b) Headlamp; (c) Individual First-Aid Kit	
SUPERSKIDGINES ONLY: Hose requirements	
150 FEET OF NON-COLLAPSABLE (BOOSTER) LINE - ¾ INSIDE DIAMETER ON HOSE REEL	
300 FEET OF 1.5 INCH OF COTTON/SYNTHETIC HOSE NPSH THREAD	
300 FEET OF 1 INCH OF COTTON/SYNTHETIC HOSE NPSH THREAD	

PRE USE: _____ RELEASE: _____ Comments on Back? YES _____ NO _____

Inspector name (print) _____ Date: _____

Contractor signature: _____ Date: _____